

reFRESH Estero Blvd/Waterlines
Construction Look Ahead – Week of February 12, 2018
(Changes shown in red.)

Contractors for the Town of Fort Myers Beach and Lee County are installing new water main, sanitary sewer force main, storm drainage, and sidewalk and rebuilding roadway on Estero Boulevard from Lovers Lane to Albatross Street. **Two travel lanes are expected to remain open the majority of the project; however, motorists may experience daytime or nighttime one-lane traffic on Estero Boulevard. Flaggers will alternate traffic frequently, but motorists should expect delays.** Crews are expected to work Monday through Friday and some Saturdays. Construction will be year-round. This schedule may change due to underground conditions and inclement weather.



Estero Boulevard Improvements

This week, reFRESH Estero Boulevard crews are scheduled to perform the following activities on Estero Boulevard. The active work zone is from Lovers Lane to Flamingo Street. Motorists should expect travel lanes on Estero Boulevard to be shifted from Lovers Lane south to Aberdeen Avenue. Two travel lanes will remain open the majority of the time; however, intermittent lane closures may be necessary. Motorists should use caution.

Segment 1 – Crescent Street to Lovers Lane

Two travel lanes will remain open the majority of the time; however, intermittent lane closures may be necessary while crews work on punch list items.

Segment 2 – Lovers Lane to Strandview Avenue/Publix

Lovers Lane to Mid Island Drive – Northbound traffic is shifted to the center lane while crews install drainage inlets and cross drainage pipes at the following side street intersections with Estero Blvd:

- **Donora Blvd. and Jefferson St.** Crews will install pipe across one lane at a time. Motorists accessing side streets should expect delays when entering and exiting side streets. Motorists may want to choose alternate routes when pipe is being installed. Each street crossing is expected to take approximately three to five days to complete.

Mid Island Drive to Strandview Avenue/Publix – Southbound traffic is shifted to the center lane while crews work on the beach side. **Motorists should expect an UPCOMING TRAFFIC PATTERN SHIFT MID-WEEK - Northbound traffic will shift to the center lane while crews work on the bay side. Once the traffic shifts crews will mill the temporary asphalt and install conduit on the bay side.**

Segment 3 and 4 – Strandview Avenue/Publix to Albatross Street

reFRESH Estero Boulevard crews are installing the new sanitary sewer force main on the bay side of Estero Boulevard.

Strandview Avenue/Publix to Aberdeen Avenue – Northbound traffic is shifted to the center lane while crews install sanitary sewer force main on the bay side.

Contractors for the Lee County will locate underground utilities using soft dig excavating at the following side streets:

Madera Road	Mound Road
Glenview Manor Drive/Williams Drive	Driftwood Lane
Dakota Avenue	Curlew Street
Lazy Way	Ibis Street
Aberdeen Avenue	

Segment 5 and 6 – Albatross Street to end of island

No work at this time.



Estero Boulevard Waterline Construction

Phase 2 – Lovers Lane to Madera Road

reFRESH Waterlines crews are installing water main on the beach side of Estero Boulevard and installing connections to bay side streets.

Mid Island to Gulfview Avenue – Crews are connecting individual services to the water main from 2/7 through 2/21.

All side streets from St. Peters Drive to Gulfview Avenue – The side street pipes will be connected to the Estero Boulevard water main after chlorination and testing of the new main is complete.

Phase 2 – Side Streets

Contractors for the Town of Fort Myers Beach are installing new water main and storm drainage on the following side streets:

Eucalyptus Court	Connecticut Street
Jefferson Street	Bay Mar Drive
Donora Boulevard	Hercules Drive
Bay Road	Bayview Avenue

Donora Boulevard – Crews have completed waterline installation and are chlorinating and testing the new water line to prepare for individual water connections.

Eucalyptus Court – Crews are scheduled to rebuild the roadway. Paving and right-of-way restoration to follow.

Jefferson Street – Crews are installing storm drainage pipe.

Connecticut Street – Crews will connect individual services to the water main from 2/12 through 2/23. Storm drain installation will start after the water main work is completed.

Hercules Drive – Crews have completed waterline installation and are chlorinating and testing the new water line to prepare for individual water connections. Storm drain installation will start after the water main work is completed.

Bay Mar Drive – Crews will start water main installation.